

Project 4	Boat Ramp Works
Stage	1
Commencement	2 nd Half of 2027
Project Duration	6 months
Project Cost Estimate	\$500,000

Project Description


The current boat ramp infrastructure (jetty 7), along with Jetty 5, has reached the end of its lifespan and requires immediate restoration and replacement. It is important to note that SYC will submit a separate Form 7 application to DBCA for the demolition and replacement of Jetty 7. The proposed works outlined in this section relate to the removal of the existing concrete boat ramp and the extension of the floating jetty.





The upgraded boat ramp will be designed to cater for trailer boat launch and retrieval, as well as lift and launch operations for the new maintenance facilities. A tractor /submersible trailer will be used to maneuver vessels in and out of the water. The concrete ramp will be extended in length to accommodate larger vessels and will be designed and constructed as a two-lane facility in accordance with Australian Standards AS3962-2020.

The second stage of the boat ramp development will involve the construction of a collector jetty that extends from the newly installed boat ramp floating pontoon jetty.

The collector jetty will follow an easterly path until it reaches the lease boundary and then head north for approximately 50 metres. This jetty will provide berthing for the proposed dry stack vessels, as well as visitor access to the club's facilities.

The proposed boat ramp infrastructure upgrades and collector jetty construction will significantly improve the club's facilities and increase access to the river for members and visitors. These works are essential to ensuring the longevity of the club's boating infrastructure and services for the foreseeable future.





LEGEND

	CAST INSITU CONCRETE
	PRECAST CONCRETE
	BASE COURSE

Proposed Design & Engineering

SYC have engaged the services of Searle Consulting to design and engineer the clubs concrete boat ramp facilities given their previous experience and knowledge in boat ramp design. The scope of works will include the following aspects-

Ramp Dimensions: The dimensions of the boat ramp, including width, length, and slope, should be determined based on the anticipated boat traffic and the size and type of vessels expected to use the ram meeting all relevant Australian Standards.

Strength and Durability: The concrete used for the boat ramp must be designed to withstand the expected loads, including the weight of boats, trailers, and vehicles. It should have adequate compressive and flexural strength to resist cracking, abrasion, and erosion caused by water currents and waves. Durability measures should be taken to protect the concrete from the corrosive effects of saltwater and other environmental factors.

Slip Resistance: To ensure safe boat launching and retrieval, the boat ramp surface should provide sufficient slip resistance to prevent vehicles and pedestrians from slipping, especially when wet. The selection of appropriate surface textures or coatings should be considered to enhance traction.

Alignment and Transitions: The boat ramp should be aligned and profiled to facilitate smooth and safe boat launching and retrieval. The transition from the ramp to the water should be designed to minimize the risk of grounding or damage to the vessels.

Drainage: Proper drainage is crucial to prevent the accumulation of water on the boat ramp, which can affect its functionality and safety. The design should incorporate adequate drainage systems, including slope, curbs, and channels, to efficiently remove water and prevent ponding or erosion.

Accessibility: Consideration should be given to accessibility requirements, ensuring that the boat ramp is accessible to people with disabilities. The design should adhere to relevant accessibility standards, including appropriate slope gradients, handrails, and provisions for wheelchair access.

Navigational and Safety Markings: The boat ramp design should incorporate necessary navigational and safety markings, such as channel markers, signage, and lighting, to assist boaters in safely maneuvering their vessels during launching and retrieval operations.

Environmental Considerations: Environmental impacts should be minimised through the use of environmentally friendly materials, erosion control measures, and consideration for local habitats and ecosystems. Sediment and erosion control should be implemented during construction to prevent harm to nearby water bodies.

Maintenance and Longevity: The design should take into account ease of maintenance to ensure the longevity of the boat ramp. Consideration should be given to factors such as access for cleaning, repair, and regular inspections to address any potential issues promptly.

Compliance with Regulations: The boat ramp design must comply with all applicable local, regional, and national regulations, including safety, environmental, and accessibility standards.

These design parameters serve as a starting point for the development of a concrete boat ramp design that will be completed prior to construction and submitted to ToEF and DBCA prior to commencement of works for approvals.

Construction Methodologies

Upon approval of the Part 5 Application, SYC will approach market via a Request for Quote [RFQ] process where makers will provide final designs and costings for consideration and subsequent appointment.

Throughout the construction process, the Contractor will ensure that the concrete works are executed with precision, following the approved shop drawings, design requirements, and relevant Australian Standards. Quality control measures, including proper curing and testing, should be implemented to ensure the durability and longevity of the concrete elements.

Scope of Work:

The concrete works encompass the supply, forming, placement, finishing, and curing of in-situ and precast concrete panels, including associated reinforcement and connections. The construction of concrete elements shall be carried out as indicated in the drawings, specified in the project's documentation, or as instructed by the Superintendent.

Compliance with Standards:

All concrete works shall adhere to the latest editions, at the time of tender closing, of the reference documents governing concrete construction. This includes following the requirements outlined in the relevant Australian Standards.

Shop Drawings:

The Contractor is responsible for providing shop drawings necessary for the fabrication and installation of precast concrete panels. Prior to fabrication, all shop drawings must be submitted to the Superintendent for approval.

Concrete Materials:

The concrete used in the project must contain the specific types of materials specified in the provided table and clauses. Chemical admixtures may only be used if listed in the specifications or approved by the Superintendent.

Concrete Design:

The concrete mix design should be formulated to achieve the properties listed in Table 4.2. It is essential that the concrete exhibits suitable durability to withstand the marine environment for a minimum service life of 50 years.

Proportioning and Mixing:

The selection, proportioning, and mixing of concrete materials must result in a mix that can easily fill corners, angles, and voids within the forms and around reinforcement. The chosen method of placement should prevent segregation or the accumulation of excess free water on the concrete surface. The final concrete mix should be structurally sound and possess the specified qualities.

Premixed Concrete:

All premixed concrete used in the project must be manufactured and supplied in accordance with the requirements stated in AS 1379, the Australian Standard for specifications and supply of concrete.



Construction Methodologies

Upon approval of the Part 5 Application, SYC will approach market via a Request for Quote [RFQ] process where makers will provide final designs and costings for consideration and subsequent appointment.

Throughout the construction process, the Contractor will ensure that the concrete works are executed with precision, following the approved shop drawings, design requirements, and relevant Australian Standards. Quality control measures, including proper curing and testing, should be implemented to ensure the durability and longevity of the concrete elements.

Scope of Work:

The concrete works encompass the supply, forming, placement, finishing, and curing of in-situ and precast concrete panels, including associated reinforcement and connections. The construction of concrete elements shall be carried out as indicated in the drawings, specified in the project's documentation, or as instructed by the Superintendent.

Compliance with Standards:

All concrete works shall adhere to the latest editions, at the time of tender closing, of the reference documents governing concrete construction. This includes following the requirements outlined in the relevant Australian Standards.

Shop Drawings:

The Contractor is responsible for providing shop drawings necessary for the fabrication and installation of precast concrete panels. Prior to fabrication, all shop drawings must be submitted to the Superintendent for approval.

Concrete Materials:

The concrete used in the project must contain the specific types of materials specified in the provided table and clauses. Chemical admixtures may only be used if listed in the specifications or approved by the Superintendent.

Concrete Design:

The concrete mix design should be formulated to achieve the properties listed in Table 4.2. It is essential that the concrete exhibits suitable durability to withstand the marine environment for a minimum service life of 50 years.

Proportioning and Mixing:

The selection, proportioning, and mixing of concrete materials must result in a mix that can easily fill corners, angles, and voids within the forms and around reinforcement. The chosen method of placement should prevent segregation or the accumulation of excess free water on the concrete surface. The final concrete mix should be structurally sound and possess the specified qualities.

Premixed Concrete:

All premixed concrete used in the project must be manufactured and supplied in accordance with the requirements stated in AS 1379, the Australian Standard for specifications and supply of concrete.



DRAWINGS/SPECIFICATIONS/PROGRAMS

This section of the Development Application submission documentation serves to present project-specific details and "typical" design information, giving an overview of the projects planned for Stage 1 of SYC's master plan. It also includes indicative project timelines, providing a sense of the expected progression for each project.

It is important to note that due to the anticipated lead time for project commencement, which could be up to 5 years after obtaining approvals, the detailed designs for these projects will not be produced until closer to the actual start dates. Therefore, the information provided in this documentation represents a close approximation of the infrastructure that will ultimately be constructed at our site.

While the designs are subject to further refinement and fine-tuning during the detailed design phase, the information presented here offers a reliable representation of the intended scope, scale, and functionality of the proposed projects. It allows stakeholders, authorities, and the community to gain a clear understanding of the planned developments and their potential positive impact on the site.

SYC remains committed to ensuring that the final infrastructure aligns closely with the information provided in this submission, taking into account any necessary adjustments or enhancements that may arise during the detailed design and construction phases.


As the projects progress and the actual start dates approach, more comprehensive and detailed design documentation will be prepared and submitted for approval. This will ensure that the final infrastructure meets the highest standards of quality, safety, and compliance with all applicable regulations and guidelines.

By providing this project-specific and indicative design information, along with projected timelines, SYC aims to foster transparency and informed decision-making among all stakeholders involved.


Item	Description	Page #
1	Existing Lease Area & Feature Survey Drawings	47-50
2	SYC Master Plan Drawings	51-54
3	Slipway Beautification Information	55-58
4	Jetty 5 Attenuator & Jetty Information	59-63
5	Maintenance Area Information	64-66
6	Boat Ramp Information	67-70
7	Negative Fork Wharf Information	71-74

BOAT RAMP INFORMATION


GENERAL ARRANGEMENT




PLAN



ELEVATION 1



TYPICAL BR1 TO BR1 DETAIL



PERSPECTIVE

THIS DRAWING IS THE PROPERTY OF DALLCON AND MUST NOT BE RETAINED OR COPIED WITHOUT PERMISSION.

MARK	QTY	LENGTH	WIDTH	VOLUME(m3)	MASS (t)
GA	-	-	-	-	-

ITEM	INITIAL / DATE	
	SUPERVISOR	QC
PRODUCTION DATE		
PRE - POUR INSPECTION	DIMENSIONS	
	REINFORCEMENT	
	CAST IN	
	BLOCKOUTS	
	BONDING AGENT	
POST - POUR INSPECTION	LIFTERS	
	POUR CONCRETE	
	DEMOULDING STRENGTH	15MPa
	BLOCKOUTS REMOVED	
	CAST INS	
	FINISHES	
	DELIVERY	

GENERAL NOTES:

PANEL THICKNESS	-mm
CONCRETE STRENGTH	S50
CONCRETE STRENGTH AT LIFTING	15MPa

GENERAL NOTES:
 NF - NEAR FACE
 FF - FAR FACE
 TF - TROWEL FACE
 MF - MOULD FACE
 19mm CHAMFER TO ALL TOP EDGES TYP, UNO
 50mm COVER TYP, UNO

ITEM DESCRIPTION		TOLERANCE (mm)	
DIMENSIONS OF FLAT PANELS	LENGTH OR WIDTH	<3m	3
		≥3m	6
PANEL THICKNESS AT ANY LOCATION			3
DIMENSIONS OF ALL OTHER ITEMS	CROSS-SECTION OVERALL DIMENSIONS	<600m	3
		≥600m	6
ALL ITEMS	POSITION OF CAST IN ITEMS (FERRULES, PLATES, BOLTS)		3

FOR DALLCON REFERENCE ONLY

PH (08) 9661 1264 ; FAX (08) 9661 1066 ; EMAIL sales@dallcon.com
 Cnr Hugget Drive & Garland St. (PO BOX 112) Dalwallinu, WA 6809



ISSUED FOR APPROVAL	RD	BM	F	17.05.21
ISSUED FOR APPROVAL	RD	BM	E	06.05.21
ISSUED FOR APPROVAL	RD	BM	D	06.05.21
ISSUED FOR APPROVAL	RD	BM	C	05.05.21
REVISION	BY	CHKD	NO	DATE


MARINE CONSTRUCTIONS

**BOAT RAMP
GENERAL ARRANGEMENT**

DETAILER		JOB	6503
DRAWN	RD	DWG	GA
CHECKED	BM	REV	F
SCALE	NTS		
DATE	15.04.21		


RAMP SLAB

Brian F. Craig
Brian F. Craig B.E.
PRINCIPAL ENGINEER
19th May 2016




4 x 5FA120 Swiftlift
each face


PLAN
1 : 30






PERSPECTIVE



SECTION A
1 : 30



SECTION B
1 : 10



REV	DATE	DESCRIPTION	DRW	DES	CHK	APPD
0	08/05/16	ISSUED FOR CONSTRUCTION	RD	-	MS	RS

CLIENT	CITY OF KARRATHA
PROJECT	KARRATHA BACK BEACH
PROJECT No.	-
PRODUCT CODE	-
MODEL DRG No.	-
DRAWN	RD
DESIGNED	-
CHECKED	MS
APPROVED	RS
SCALE @ A3	AS SHOWN
TOTAL WT.	-



PH (08) 9661 1264 ; FAX (08) 9661 1066 ; EMAIL sales@dallcon.com
Cnr Hugget Drive & Garland St. (PO BOX 112) Dalwallinu, WA 6609

ISO 9001	DRAWING TITLE / PRODUCT NAME	REV
Quality System	RAMP SLAB PLAN, SECTIONS & PERSPECTIVE	0
Quality Endorsed Company	DRAWING No. DC-JXXX-001	

© THIS DRAWING IS THE COPYRIGHT OF DALLCON (WA). IT SHALL NOT BE COPIED IN PART OR IN FULL WITHOUT THE WRITTEN PERMISSION.

Swan Yacht Club-Boat Ramp Works

